

Franklin to New Hampton Line Rebuild Project (A111)

Three-Week Look-Ahead (3WLA) Schedule*

March 28, 2022

**Schedule is weather dependent, approximate, and subject to change – For municipal use only*

Project Contractor: PAR Electric

Support Contractor(s): Supreme Industries (civil construction); VHB, Inc. (env. compliance)

Week of March 28, 2022

Staging of Structures & Equipment:

- Old Town Road, Hill

Preparing for and/or installing new wire(s) at structures:

- 46-66 – multiple road crossings between Route 3A, Franklin and Old Town Road, Hill

Transfer of existing wire(s) at structures:

- 66 – Old Town Road, Hill
- 94 – Cross Road, New Hampton

Week of April 4, 2022

Staging of Structures & Equipment:

- Old Town Road, Hill

Preparing for and/or installing new wire(s) at structures:

- 46-66 – multiple road crossings between Route 3A, Franklin and Old Town Road, Hill

Transfer of existing wire(s) at structures:

- 66 – Old Town Road, Hill
- 94 – Cross Road, New Hampton

Week of April 11, 2022

Transfer of existing wire(s) at structures:

- 66 – Old Town Road, Hill
- 94 – Cross Road, New Hampton