

Franklin to New Hampton Line Rebuild Project (A111)

Three-Week Look-Ahead (3WLA) Schedule*

April 4, 2022

**Schedule is weather dependent, approximate, and subject to change – For municipal use only*

Project Contractor: PAR Electric

Support Contractor(s): Supreme Industries (civil construction); VHB, Inc. (env. compliance)

Week of April 4, 2022

Staging of Structures & Equipment:

- Old Town Road, Hill

Work area preparation at structures:

- 1 – Webster Lake Road, Franklin
- 37 – Timberland Drive, Franklin
- 66 – Old Town Road, Hill

Removal of temporary conductor wire at structures:

- 2-27 – multiple road crossings between Webster Lake Road and Lake Shore Drive, Franklin
- 27-46 – multiple road crossings between Lake Shore Drive and Bennett Brook Road, Franklin
- 46-66 – multiple road crossings between Bennett Brook Road, Franklin and Old Town Road, Hill

Week of April 11, 2022

Staging of Structures & Equipment:

- Old Town Road, Hill

Transfer of existing wire(s) at structures:

- 66 – Old Town Road, Hill
- 94 – Cross Road, New Hampton

Week of April 18, 2022

Installing new structures:

- 77 & 79 – Old Town Road, Hill

Work area preparation at structures:

- 105-116 – Old Bristol Road, New Hampton

Preparing for and/or installing new wire(s) at structures:

- 2-27 – multiple road crossings between Webster Lake Road and Lake Shore Drive, Franklin
- 27-46 – multiple road crossings between Lake Shore Drive and Bennett Brook Road, Franklin
- 46-66 – multiple road crossings between Bennett Brook Road, Franklin and Old Town Road, Hill