

Franklin to New Hampton Line Rebuild Project (A111)
Three-Week Look-Ahead Schedule* (3WLA)
December 20, 2021

**Schedule is weather dependent, approximate, and subject to change – For municipal use only*

Project Contractor: PAR Electric

Support Contractor(s): Supreme Industries (civil construction); VHB, Inc. (env. compliance), JCR Utility (additional drilling support)

Week of December 20, 2021

Work area preparation at structures:

- 69-70 – Old Town Road, Hill
- 93-95 – Cross Road, New Hampton
- 102-104 – Brook Road, New Hampton

Drilling/foundation setting at structures:

- 62 – Route 3A, Hill
- 67 – Old Town Road, Hill

Installing new structures:

- 32-34 – Timberland Drive, Franklin
- 51 – Bennett Brook Road, Franklin
- 55-56 – Moses Avenue, Hill

Week of December 27, 2021

Work area preparation at structures:

- 90-92 – Cross Road, New Hampton
- 100-102 – Brook Road, New Hampton

Drilling/foundation setting at structures:

- “On call”, but no scheduled work

Installing new structures:

- “On call”, but no scheduled work

Week of January 3, 2021

Work area preparation at structures:

- 71 – Old Town Road, Hill
- 89-91 – Cross Road, New Hampton
- 99-100 – Brook Road, New Hampton
- 118 – Old Bristol Road, New Hampton

Drilling/foundation setting at structures:

- 68-69 – Old Town Road, Hill
- 102-104 – Brook Road, New Hampton

Installing new structures:

- 35-38 – Timberland Drive, Franklin
- 57-61 – Route 3A, Hill