

Franklin to New Hampton Line Rebuild Project (A111)

Three-Week Look-Ahead Schedule* (3WLA)

January 10, 2022

**Schedule is weather dependent, approximate, and subject to change – For municipal use only*

Project Contractor: PAR Electric

Support Contractor(s): Supreme Industries (civil construction); VHB, Inc. (env. compliance)

Week of January 10, 2022

Work area preparation at structures:

- 71-73 – Old Town Road, Hill
- 89-91, 99-100 – Cross Road, New Hampton

Drilling/foundation setting at structures:

- 67-70 – Old Town Road, Hill
- 100-103 – Brook Road, New Hampton

Installing new structures:

- 36-39 – Timberland Drive and Route 3A, Franklin
- 58-61 – Route 3A, Hill

Week of January 17, 2022

Work area preparation at structures:

- 74-75 – Old Town Road, Hill
- 87-88, 97-99 – Cross Road, New Hampton

Drilling/foundation setting at structures:

- 70-72 – Old Town Road, Hill
- 98-99 – Cross Road, New Hampton

Installing new structures:

- 40-42 – Route 3A, Franklin
- 63-65 – Old Town Road, Hill

Week of January 24, 2022

Work area preparation at structures:

- 76-77 – Old Town Road, Hill
- 83-86 – Coolidge Woods Road, New Hampton
- 96 – Cross Road, New Hampton
- 118 – Old Bristol Road, New Hampton

Drilling/foundation setting at structures:

- 72-74 – Old Town Road, Hill
- 96-97 – Cross Road, New Hampton

Franklin to New Hampton Line Rebuild Project (A111)

Three-Week Look-Ahead Schedule* (3WLA)

January 10, 2022

**Schedule is weather dependent, approximate, and subject to change – For municipal use only*

Installing new structures:

- None scheduled

Installing new wire:

- 2-27 – Prep for wire pulling activities