

Franklin to New Hampton Line Rebuild Project (A111) Three-Week Look-Ahead (3WLA) Schedule* February 28, 2022

*Schedule is weather dependent, approximate, and subject to change – For municipal use only

Project Contractor: PAR Electric

Support Contractor(s): Supreme Industries (civil construction); VHB, Inc. (env. compliance)

Week of February 28, 2022

Work area preparation at structures:

- 97 Cross Road/Brook Road, New Hampton
- 111-115 Old Bristol Road, New Hampton

Drilling at structures:

- 75-76 Old Town Road, Hill
- 97, 99, 100 Brook Road, New Hampton
- 116-118- Old Bristol Road, New Hampton

Installing new structures:

None scheduled

Preparing for and/or installing new wire(s) at structures:

- 2-27 multiple road crossings between Webster Lake Road and Lake Shore Drive, Franklin
- 27-46 multiple road crossings between Lake Shore Drive and Bennett Brook Road, Franklin

Week of March 7, 2022

Work area preparation at structures:

- 82 Coolidge Woods Road, New Hampton
- 106-107, 110 Old Bristol Road, New Hampton

Drilling at structures:

- 77-78 Old Town Road, Hill
- 85-88 Coolidge Woods Road, New Hampton
- 113-115- Old Bristol Road, New Hampton

Installing new structures:

None scheduled

Preparing for and/or installing new wire(s) at structures:

27-46 – multiple road crossings between Lake Shore Drive and Bennett Brook Road, Franklin

Week of March 14, 2022

Work area preparation at structures:

• 105, 109 – Old Bristol Road, New Hampton

Drilling at structures:

- 79-81 Old Town Road, Hill
- 82-84 Coolidge Woods Road, New Hampton
- 109-112- Old Bristol Road, New Hampton



Franklin to New Hampton Line Rebuild Project (A111) Three-Week Look-Ahead (3WLA) Schedule* February 28, 2022

*Schedule is weather dependent, approximate, and subject to change – For municipal use only

Installing new structures:

• None scheduled

Preparing for and/or installing new wire(s) at structures:

• 27-46 – multiple road crossings between Lake Shore Drive and Bennett Brook Road, Franklin