

**Franklin to New Hampton Line Rebuild Project (A111)  
Three-Week Look-Ahead Schedule\* (3WLA)**

**November 29, 2021**

*\*Schedule is weather dependent, approximate, and subject to change – For municipal use only*

**Project Contractor:** PAR Electric

**Support Contractor(s):** Supreme Industries (civil construction); VHB, Inc. (env. compliance), JCR Utility (additional drilling support)

**Week of November 29, 2021**

Work area preparation at structures:

- 29-32 – Timberland Drive, Franklin
- 57-59, 62-64 – Route 3A, Hill

Drilling/foundation setting at structures:

- 26, 28 – Lake Shore Drive, Franklin
- 32-33 – Timberland Drive, Franklin
- 48, 53 – Bennett Brook Road, Franklin
- 56-62 – Moses Avenue and Route 3A, Hill

Installing new structures:

- 15-18 – Griffin Road, Franklin (main access will be from Lake Shore Drive)
- 25-26 – Lake Shore Drive, Franklin
- 43-48 – Route 3A and Bennett Brook Road, Franklin

**Week of December 6, 2021**

Work area preparation at structures:

- 39-40 – Route 3A, Franklin
- 59, 62 – Route 3A, Hill

Drilling/foundation setting at structures:

- 29-31 – Timberland Drive, Franklin
- 54-55 – Moses Avenue, Hill
- 59-61, 63-64 – Route 3A, Hill

Installing new structures:

- 29-34 – Timberland Drive, Franklin
- 49-54 – Bennett Brook Road and Route 3A, Franklin

**Week of December 13, 2021**

Work area preparation at structures:

- 42 – Route 3A, Franklin
- 59, 62 – Route 3A, Hill
- 65, 67 – Old Town Road, Hill
- 93-95 – Cross Road, New Hampton
- 118 – Old Bristol Road, New Hampton

Drilling/foundation setting at structures:

- 39-40 – Route 3A, Franklin
- 65 – Old Town Road, Hill

Installing new structures:

- 35-39 – Timberland Drive and Route 3A, Franklin
- 55-59 – Route 3A, Hill