

Franklin to New Hampton Line Rebuild Project (A111)
Three-Week Look-Ahead Schedule* (3WLA)
December 13, 2021

**Schedule is weather dependent, approximate, and subject to change – For municipal use only*

Project Contractor: PAR Electric

Support Contractor(s): Supreme Industries (civil construction); VHB, Inc. (env. compliance), JCR Utility (additional drilling support)

Week of December 13, 2021

Work area preparation at structures:

- 32 – Timberland Drive, Franklin
- 41-42 – Route 3A, Franklin
- 62 – Route 3A, Hill
- 67-69 – Old Town Road, Hill
- 94-95 – Cross Road, New Hampton
- 118 – Old Bristol Road, New Hampton

Drilling/foundation setting at structures:

- 39-42 – Route 3A, Franklin
- 62-64 – Route 3A, Hill
- 65 – Old Town Road, Hill

Installing new structures:

- 29-32 – Timberland Drive, Franklin
- 51-54 – Route 3A, Hill

Week of December 20, 2021

Work area preparation at structures:

- 32 – Timberland Drive, Franklin
- 69-70 – Old Town Road, Hill
- 91-93 – Cross Road, New Hampton
- 116-118 – Old Bristol Road, New Hampton

Drilling/foundation setting at structures:

- “On call”, but no scheduled work

Installing new structures:

- 33-34 – Timberland Drive, Franklin
- 55-56 – Route 3A, Hill

Week of December 27, 2021

Work area preparation at structures:

- 89-91 – Cross Road, New Hampton
- 116-118 – Old Bristol Road, New Hampton

Drilling/foundation setting at structures:

- No scheduled work

Installing new structures:

- No scheduled work