

Franklin to New Hampton Line Rebuild Project (A111)
Three-Week Look-Ahead Schedule* (3WLA)
November 1, 2021

**Schedule is weather dependent, approximate, and subject to change – For municipal use only*

Project Contractor: PAR Electric

Support Contractor(s): Supreme Industries (civil construction); VHB, Inc. (env. compliance), JCR Utility (additional drilling support)

Week of November 1, 2021

Work area preparation at structures:

- 31-32 – Timberland Drive, Franklin
- 55-61 – Moses Avenue and Route 3A, Hill

Drilling/foundation setting at structures:

- 2 (foundation) – Webster Lake Road, Franklin (Webster Substation)
- 14 – Griffin Road, Franklin
- 25-27 – Lake Shore Drive, Franklin
- 43-50 – Route 3A and Bennett Brook Road, Franklin
- 119 – Old Bristol Road, New Hampton (access from Pemigewasset Substation)

Installing new structures:

- 3 – Robin Street, Franklin
- 12-13 – Griffin Road, Franklin
- 37-38 – Timberland Drive, Franklin
- 119 – Old Bristol Road, New Hampton (access from Pemigewasset Substation)

Week of November 8, 2021

Work area preparation at structures:

- 29-31 – Timberland Drive, Franklin
- 58-61 – Route 3A, Hill
- 91-95 – Cross Road, New Hampton

Drilling/foundation setting at structures:

- 15-16 – Griffin Road, Franklin
- 28-30 – Timberland Drive, Franklin
- 46-48, 50-53 – Bennett Brook Road, Franklin and Moses Avenue, Hill

Installing new structures:

- 14-18 – Griffin Road, Franklin
- 24 – Lake Shore Drive, Franklin
- 66 – Old Town Road, Hill

Week of November 15, 2021

Work area preparation at structures:

- 29-30 – Timberland Drive, Franklin
- 39-41 – Route 3A, Hill
- 58-64 – Route 3A and Old Town Road, Hill
- 87-90 – Cross Road, New Hampton

Drilling/foundation setting at structures:

- 30-32 – Timberland Drive, Franklin
- 48-57 – Bennett Brook Road, Franklin; Moses Avenue and Route 3A, Hill

Installing new structures:

- 1-2 – Webster Lake Road, Franklin
- 25-28 – Lake Shore Drive, Franklin