

Franklin to New Hampton Line Rebuild Project (A111)
Three-Week Look-Ahead Schedule* (3WLA)
December 6, 2021

**Schedule is weather dependent, approximate, and subject to change – For municipal use only*

Project Contractor: PAR Electric

Support Contractor(s): Supreme Industries (civil construction); VHB, Inc. (env. compliance), JCR Utility (additional drilling support)

Week of December 6, 2021

Work area preparation at structures:

- 32 – Timberland Drive, Franklin
- 39-41 – Route 3A, Franklin
- 59, 62-62 – Route 3A, Hill
- 65 – Old Town Road, Hill

Drilling/foundation setting at structures:

- 29 – Timberland Drive, Franklin
- 57-61, 64 – Route 3A, Hill

Installing new structures:

- 26, 29-32 – Timberland Drive, Franklin
- 49-54 – Bennett Brook Road and Route 3A, Franklin

Week of December 13, 2021

Work area preparation at structures:

- 42 – Route 3A, Franklin
- 62 – Route 3A, Hill
- 67-68 – Old Town Road, Hill
- 117-118 – Old Bristol Road, New Hampton

Drilling/foundation setting at structures:

- 32 – Timberland Drive, Franklin
- 39-42 – Route 3A, Franklin
- 62-63 – Route 3A, Hill
- 65 – Old Town Road, Hill

Installing new structures:

- 33-37 – Timberland Drive, Franklin
- 55-59 – Route 3A, Hill

Week of December 20, 2021

Work area preparation at structures:

- 42 – Route 3A, Franklin
- 68-69 – Old Town Road, Hill
- 94-95 – Cross Road, New Hampton
- 116-118 – Old Bristol Road, New Hampton

Drilling/foundation setting at structures:

- No work scheduled

Installing new structures:

- 38-42 – Timberland Drive and Route 3A, Franklin
- 61-65 – Route 3A and Old Town Road, Hill