

Franklin to New Hampton Line Rebuild Project (A111)

Three-Week Look-Ahead (3WLA) Schedule*

June 6, 2022

**Schedule is weather dependent, approximate, and subject to change – For municipal use only*

Project Contractor: PAR Electric

Support Contractor(s): Supreme Industries (civil construction); VHB, Inc. (env. compliance)

Week of June 6, 2022

Preparing for and/or Installing New Wire(s) at Structures:

- 98-119 – multiple road crossings between Cross Road and Old Bristol Road, New Hampton

Clipping in New Wire(s) at Structures:

- 85-119 – multiple road crossings between Coolidge Woods Road and Old Bristol Road, New Hampton

Preparing for and/or Installing Circuit Breakers at Structures:

- 98-119 – multiple road crossings between Cross Road and Old Bristol Road, New Hampton

Installing Counterpoise at Structures:

- 45-119 – multiple road crossings between Route 3A, Franklin and Old Bristol Road, New Hampton

Restoration of Access Roads and Work Pads:

- 24-31 – Lakeshore Drive, Franklin
- 44-57 – multiple road crossings between Route 3A, Franklin and Moses Avenue, Hill

Week of June 13, 2022

Preparing for and/or Installing New Wire(s) at Structures:

- 98-119 – multiple road crossings between Cross Road and Old Bristol Road, New Hampton

Clipping in New Wire(s) at Structures:

- 98-119 – multiple road crossings between Cross Road and Old Bristol Road, New Hampton

Preparing for and/or Installing Circuit Breakers at Structures:

- 98-119 – multiple road crossings between Cross Road and Old Bristol Road, New Hampton

Installing Counterpoise at Structures:

- 45-119 – multiple road crossings between Route 3A, Franklin and Old Bristol Road, New Hampton

Restoration of Access Roads and Work Pads:

- 44-57 – Multiple road crossings between Route 3A, Franklin and Moses Avenue, Hill
- 58-64 – Route 3A, Hill

Franklin to New Hampton Line Rebuild Project (A111)

Three-Week Look-Ahead (3WLA) Schedule*

June 6, 2022

**Schedule is weather dependent, approximate, and subject to change – For municipal use only*

Week of June 20, 2022

Preparing for and/or Installing Circuit Breakers at Structures:

- 98-119 – multiple road crossings between Cross Road and Old Bristol Road, New Hampton

Remove Temporary Arms at Structures:

- 98-119 – multiple road crossings between Cross Road and Old Bristol Road, New Hampton

Installing Counterpoise at Structures:

- 45-119 – multiple road crossings between Route 3A, Franklin and Old Bristol Road, New Hampton

Restoration of Access Roads and Work Pads:

- 65-81 – Old Town Road, Hill
- 83-86 – Coolidge Woods Road, New Hampton