

City of Franklin, New Hampshire

New Hampton Road Water Main Project Update

Park Construction Company of Fitzwilliam, NH continues to install new ductile iron water main along New Hampton Road. Starting in mid-April at the Babbitt Road Booster Station, Park has installed over 10,000 linear feet of 16-inch and 12-inch water main and new hydrants. They are progressing past Kenwood Avenue and are on schedule to complete the project at the Sanbornton Wellfield in October.

The first sections up of the 16-inch main, up to the Franklin Falls Dam, have been installed, pressure tested, chlorinated, and are ready for activation. In the next few weeks, Park Construction will have a second crew starting at the southern end of the project. This crew will be excavating small access pits to disconnect the individual water services and transfer them to the new 16-inch water main. They will progress in a northerly direction. Park will attempt to cross the road using a trenchless technology, however, if conditions do not allow trenchless, a trench will be required. Each service will be connected with a new curb stop. Individual water service shutdowns may be necessary but should be minimal. If you should have any questions, please contact Municipal Services. Our engineer, Tata & Howard has a resident observer, Marc Goldstein who is always onsite. Thank you for your patience as we complete this important infrastructure project.

Any questions please contact the Franklin Municipal Services Department 603-934-4103.

Your patience is greatly appreciated. Brian J. Sullivan, Director